



This Project is funded
by the European Union

Supervision and Environmental Monitoring of River Training and Dredging Works on Critical Sectors on the Danube River


STAKEHOLDERS' FORUM, MEETING No.05 – 05th April 2019

**Republic of Serbia
Ministry of Construction,
Transport and Infrastructure**



- ☐ Review of the previous activities
(from the beginning to SHFM04)
- ☐ Review of the activites from SHFM04 to SHFM05
- ☐ Review of the expected activites
(from SHFM05 to next three months)

Project Implementation schedule



Project status

☐ Construction works

Nº	Name of critical sector	Type of works	Chainage from	to
18	Susek	Dredging A	1285+000	1283+950
		Dredging B	1282+650	1282+050
19	Futog	Dredging	1266+400	1265+000
		Detached groyne	1263+350	
		Chrevon	1262+700	
21	Arankina Ada	Dredging	1246+600	1245+300
22	Čortanovci	Dredging	1240+300	1239+350
		Sill nº 1	1237+700	
		Sill nº 2	1237+150	
		Sill nº 3a	1236+150	
		Sill nº 3b	1236+000	
23	Beška	Dredging	1229+600	1227+400
24	Preliv	Chrevon nº 1	1200+600	
		Chrevon nº 2	1199+800	



❑ Scope of the work (July 2018 – March 2019)

- start the construction of Groyne, Sector 19.1
 - additional quantity of works (for both Sectors) – Var. 1
 - completion of geotextile layer SHFM04
 - completion of the base layer (rock 6-15 cm)
 - completion of the body layer (rock 15 – 45 cm) process of control and preparation for profiling

- start the construction of Chevron, Sector 19.2 SHFM04
 - completion of geotextile layer
 - completion of the base layer (rock 6-15 cm)
 - preparation of the body layer (rock 15 – 45 cm) ongoing

- start the construction of Sill, Sector 22
 - process of preparatory works ongoing

- ❑ Construction for geotextile installation



Geotextile installation



- ❑ Rock base layer (6-15cm) above the geotextile



- ☐ Rock for body layer (15 – 45 cm)



- ☐ Stone, Body of the structure





□ S&EM

- ✓ 4º Stakeholders' Forum (09-11-2018)
 - Supervision of the works
- ✓ Intermediate Env. Monitoring Report No.2 Futog – submitted and approved

□ WKSC

- ✓ Commencement of work was:
 - 21.08.2018. - Sector 19.1, Groyne – ongoing
 - 21.10.2018. – Sector 19.2, Chevron – ongoing
 - 25.03.2019. – Sector 22 - ongoing

- ✓ Engineer Requirements
- ✓ MAC for the Rock Material, covered 26.000 t of the rocks (rock 6-15cm)
- ✓ MAC for Rock Material, covered 14.000 t of the rocks (rock 15 – 45 cm)

- Completion of the 19.1 – Groyne
- Completion of the 19.2 – Chevron
- Use Permit (Technical Revision) – activity by CA (10.1 PC)
- Taking Over (TOC)
- Commencement of DNP on the 19.1 and 19.2

- Construction phase of the structure Sills (Čortanovci, Sector 22)
- + Preparation for Use Permit and TOC

- Survey of the river bed in Futog (all the Sector) – **after completion works**
- Following morphology aspect (riverbed changings)
- Commencement of the works on the structure Chevron (Preliv, Sector 24), including the survey

Thank you for your attention

